## **Schematic Programme by Project Stage:**



Revision Date: 23/01/2024							D 4 1 5 5			1056	<b>074</b> 0		
	SCHEMATIC SCHEME PROGRAMME – BY PRINCE2 STAGE												
PROJECT STAGES:	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027
0 - 2015 Flood Study			со	MPLETE	- Addition	al outputs	required	from Kaya		İ			
1 - Establishment of Project				COMPL	ETE								
2 - Review Existing Studies				cc	MPLETE								
3 - Option Appraisal Process					<b>\Q</b>	C	MPLET	E - Inc. ma	jor Publi	cExhibit	ion		
4 - Outline Design									<b>\langle</b>	Inc.	major Pu	blic Exh	bition
5 - Statutory Approvals	NO M	AJOR IS	SUES S	CENAR	IO => PF	OCEED	TO STA	GE 6			SCHEM	IE APPR	OVED
5 - ISSUES WITH APPROVAL	ОВЈЕ	CTIONS	/ HEAR	ING / PL	I SCENA	RIO							
6 - Detailed Design													
7 - Construction Procurement													
8.1 - Construction - AWC													
8.2 - Construction - MWC	Cons	truction	assume	d at 38 ı	nonths t	o start i	n Apr. 2	026		İ			
9 - MWC Maintenance	Assu	me cons	truction	ends in	Jul. 202	9 – ther	a 12 m	onths Co	ntract D	efects F	eriod =	Jul. 203	







